

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO.: TP-01
PROJECT: BDD CHAWLS Redevelopment
Project, Worli Mumbai.
LOCATION: Building-3 Wing-
CLIENTS NAME: TATA Project
CONSULTANT:-
CONTRACTOR:-

L.C OF DIAL GAUGE:- 0.01mm
TYPE OF TEST:- IVPLT
DESIGN LOAD:- 420T
TEST LOAD:- 1050T
MIXED DESIGN:- M40
PILE DIAMETER:- 900mm

PAGE:- 1

RAM AREA:- 2551 cm²
DATE OF CASTING:- 11-9-25
PILE DEPTH:- 11.510Mtr.

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement Test Pile	SIGNATURE			REMARK
				Reading 1	Reading 2	Reading 3	Reading 4		ZED	TATA	PMC	
9/12/25	(Hrs)	GAUGE READING kg/cm2										
	11:29	0	0	0	0	0	0	0	(RP)	Panathu.	H	*Loading*
	11:30	40	102.04	0.12	0.06	0.04	0.02	0.06	(RP)	Panathu.	H	
	11:45			0.19	0.13	0.10	0.10	0.13	(RP)	Panathu.	H	
	12:00			0.22	0.15	0.14	0.15	0.16	(RP)	Panathu.	H	
	12:15			0.24	0.16	0.17	0.18	0.18	(RP)	Panathu.	H	
	12:30			0.26	0.19	0.20	0.22	0.21	(RP)	Panathu.	H	
	12:31	80	204.08	0.45	0.40	0.39	0.38	0.40	(RP)	Panathu.	H	
	12:45			0.46	0.38	0.22	0.17	0.30	(RP)	Panathu.	H	
	13:00			0.47	0.41	0.43	0.41	0.43	(RP)	Panathu.	H	
	13:15			0.51	0.45	0.48	0.46	0.47	(RP)	Panathu.	H	
	13:30			0.55	0.49	0.53	0.51	0.52	(RP)	Panathu.	H	
	13:31	120	306.12	0.81	0.76	0.77	0.75	0.77	(RP)	Panathu.	H	
	13:45			0.84	0.80	0.80	0.79	0.80	(RP)	Panathu.	H	
	14:00			0.86	0.82	0.82	0.81	0.82	(RP)	Panathu.	H	
	14:15			0.89	0.83	0.86	0.85	0.85	(RP)	Panathu.	H	
	14:30			0.91	0.85	0.90	0.89	0.88	(RP)	Panathu.	H	
	14:31	160	408.16	1.32	1.20	1.27	1.21	1.25	(RP)	Panathu.	H	
	14:45			1.34	1.24	1.30	1.24	1.28	(RP)	Panathu.	H	
	15:00			1.35	1.26	1.35	1.27	1.30	(RP)	Panathu.	H	
	15:15			1.24	1.09	1.04	0.97	1.08	(RP)	Panathu.	H	
	15:30			1.34	1.20	1.25	1.16	1.23	(RP)	Panathu.	H	



ZedGeo Systems Private Limited., Mumbai

RECORD OF PILE LOAD TEST NO: TP-01
 PROJECT: BDD CHAWLS Redevelopment
 LOCATION: Projects work, Mumbai
Building No-3 (wing B)
 CLIENTS NAME: TATA Project
 CONSULTANT: TATA Project
 CONTRACTOR:

L.C OF DIAL GAUGE: 0.01mm
 TYPE OF TEST: I VPLT
 DESIGN LOAD: 480T
 TEST LOAD: 1050T
 MIXED DESIGN: M40
 PILE DIAMETER: 900mm

PAGE: 2

RAM AREA: 2551cm²
 DATE OF CASTING: 11-9-25
 PILE DEPTH: 11.50 Mtr

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
	(Hrs)	GAUGE READING kg/cm2		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	Zed	TATA	PMC	
9/12/25	15:31	200	510.20	1.56	1.58	1.45	1.44	1.50	(R)	P. Unnikrishnan	P. Unnikrishnan	*Loading*
	15:45			1.57	1.60	1.43	1.42	1.50	(R)	P. Unnikrishnan	P. Unnikrishnan	
	16:00			1.59	1.62	1.48	1.43	1.53	(R)	P. Unnikrishnan	P. Unnikrishnan	
	16:15			1.61	1.65	1.53	1.46	1.56	(R)	P. Unnikrishnan	P. Unnikrishnan	
	16:30			1.65	1.67	1.55	1.49	1.59	(R)	P. Unnikrishnan	P. Unnikrishnan	
	16:31	240	612.24	2.21	2.12	2.04	1.96	2.08	(R)	P. Unnikrishnan	P. Unnikrishnan	
	16:45			2.26	2.15	2.07	1.97	2.11	(R)	P. Unnikrishnan	P. Unnikrishnan	
	17:00			2.26	2.17	2.09	1.98	2.12	(R)	P. Unnikrishnan	P. Unnikrishnan	
	17:15			2.28	2.19	2.09	1.98	2.13	(R)	P. Unnikrishnan	P. Unnikrishnan	
	17:30			2.28	2.24	2.11	2.01	2.16	(R)	P. Unnikrishnan	P. Unnikrishnan	
	17:31	280	714.28	2.72	2.75	2.57	2.58	2.65	(R)	P. Unnikrishnan	P. Unnikrishnan	
	17:45			2.72	2.75	2.58	2.58	2.657	P. Unnikrishnan	P. Unnikrishnan	P. Unnikrishnan	
	18:00			2.73	2.76	2.60	2.60	2.672	P. Unnikrishnan	P. Unnikrishnan	P. Unnikrishnan	
	18:15			2.75	2.77	2.61	2.60	2.68	P. Unnikrishnan	P. Unnikrishnan	P. Unnikrishnan	
	18:30			2.75	2.78	2.61	2.66	2.68	(R)	P. Unnikrishnan	P. Unnikrishnan	
	18:31	320	816.32	3.40	3.43	3.15	3.21	3.30	(R)	P. Unnikrishnan	P. Unnikrishnan	
	18:45			3.43	3.45	3.18	3.24	3.32	(R)	P. Unnikrishnan	P. Unnikrishnan	
	19:00			3.45	3.48	3.20	3.27	3.35	(R)	P. Unnikrishnan	P. Unnikrishnan	
	19:15			3.48	3.50	3.23	3.30	3.37	(R)	P. Unnikrishnan	P. Unnikrishnan	
	19:30			3.51	3.53	3.25	3.33	3.40	(R)	P. Unnikrishnan	P. Unnikrishnan	





RECORD OF PILE LOAD TEST NO: TP-01
PROJECT:- BDO CHAWL Redvelopment
Project, worli Mumbai,
LOCATION:- Building-3
CLIENTS NAME:- TATA Project.
CONSULTANT:-
CONTRACTOR:-

L.C OF DIAL GAUGE:- 0.01
 TYPE OF TEST:- IVPLT
 DESIGN LOAD:- 420T
 TEST LOAD :- 1050T
 MIXED DESIGN :- M40
 PILE DIAMETER :- 900mm

PAGE: 3

RAM AREA: 2551 cm²
DATE OF CASTING: 11-9-25
PILE DEPTH: 11.50 Mtr

DATE	TIME	PRESSURE	LOAD IN MT						Average settlement	SIGNATURE			REMARK
9/12/25	(Hrs)	GAUGE READING kg/cm2		Reading				Test Pile	ZED	TATA	PMC		
				Reading 1	Reading 2	Reading 3	Reading 4						
	19:31	360	918.36	4.36	4.39	3.95	4.01	4.17	(RP)	Palunakv.	Rajeshk	*Loading*	
	19:45			4.38	4.40	3.97	4.03	4.19	(RP)	Palunakv.	Rajeshk		
	20:00			4.41	4.43	4.04	4.05	4.23	(RP)	Palunakv.	Rajeshk		
	20:15			4.45	4.47	4.07	4.09	4.25	(RP)	Palunakv.	Rajeshk		
	20:30			4.47	4.49	4.11	4.12	4.29	(RP)	Palunakv.	Rajeshk		
	20:31	400	1020.40	5.09	5.18	4.75	4.78	4.94	(RP)	Palunakv.	Rajeshk		
	20:45			5.14	5.20	4.80	4.86	5.00	(RP)	Palunakv.	Rajeshk		
	21:00			5.17	5.23	4.84	4.88	5.03	(RP)	Palunakv.	Rajeshk		
	21:15			5.19	5.27	4.88	4.91	5.06	(RP)	Palunakv.	Rajeshk		
	21:30			5.20	5.28	4.90	4.92	5.07	(RP)	Palunakv.	Rajeshk		
	21:31	420	1071.42	5.52	5.59	5.15	5.20	5.36	(RP)	Palunakv.	Rajeshk		

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO:- TP-01

PROJECT:- BOD CHAWL Redveliment

Project work Mumbai

LOCATION:- Building No 3 (wing B)

CLIENTS NAME:- TATA project

CONSULTANT:-

CONTRACTOR:-

LC OF DIAL GAUGE:- 0.01

TYPE OF TEST:- IVPLT

DESIGN LOAD:- 420T

TEST LOAD:- 1050T

MIXED DESIGN:- m40

PILE DIAMETER:- 900mm

PAGE:- 4

HAM AREA:- 2551 cm²

DATE OF CASTING:- 11/9/2025

PILE DEPTH:- 10.50 mtr

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
	(Hrs)	GAUGE READING kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED		PMC	
9/12/25												*Holding*
	22.30	420	1071.42	5.55	5.63	5.19	5.24	5.40	Patil	Panath	Panath	
	23.30			5.57	5.67	5.24	5.29	5.44	Patil	Panath	Panath	
	24.30			5.62	5.71	5.32	5.34	5.49	Patil	Panath	Panath	
10/12/25	1.30			5.65	5.74	5.35	5.37	5.52	Patil	Panath	Panath	
	2.30			5.69	5.79	5.41	5.41	5.57	Patil	Panath	Panath	
	3.30			5.72	5.81	5.43	5.43	5.60	Patil	Panath	Panath	
	4.30			5.75	5.84	5.46	5.44	5.63	Patil	Panath	Panath	
	5.30			5.80	5.87	5.49	5.47	5.65	Patil	Panath	Panath	
	6.30			5.81	5.88	5.50	5.48	5.66	Patil	Panath		
	7.30			5.81	5.89	5.52	5.50	5.68	Patil	Panath		
	8.30			5.85	5.92	5.60	5.61	5.74	Patil	Panath		
	9.30			5.89	5.95	5.66	5.66	5.79	Patil	Panath		

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO: TP-01
PROJECT: BOD CHAWL - Redevelopment
Project work, mumbai
LOCATION: Building NO3 (wing B)
CLIENTS NAME:
CONSULTANT:- TATA Project
CONTRACTOR:-

L.C OF DIAL GAUGE:- 0.01
TYPE OF TEST:- IVPLT
DESIGN LOAD:- 420T
TEST LOAD:- 1050T
MIXED DESIGN:- m 40
PILE DIAMETER 2100mm

PAGE: 5

RAM AREA:- 2551 cm²
DATE OF CASTING:- 11/9/2025
PILE DEPTH:- 10.50mtr

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
10/12/25	(Hrs)	GAUGE READING kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	TPC	PMC	*Holding*
	10:30	420	1071.42	6.25	6.27	5.94	6.10	6.14	Pull	Faunak	✓	
	11:30			6.62	6.66	6.53	6.70	6.62	RP	Faunak	✓	
	12:30			6.80	6.88	6.85	6.90	6.85	RP	Faunak	✓	
	13:30			6.86	6.94	6.90	7.10	6.95	RP	Faunak	✓	
	14:30			6.94	6.95	6.95	7.15	6.99	RP	Faunak	Faunak	
	15:30			7.06	7.09	7.11	7.23	7.12	RP	Faunak	Faunak	
	16:30			7.10	7.14	7.17	7.26	7.16	RP	Faunak	Faunak	
	17:30			7.12	7.18	7.19	7.28	7.19	RP	Faunak	Faunak	
	18:30			7.13	7.20	7.20	7.31	7.21	RP	Faunak	Faunak	
	19:30			7.15	7.21	7.21	7.31	7.22	RP		Faunak	
	20:30			7.15	7.22	7.21	7.31	7.22	RP		Faunak	
	21:30			7.15	7.22	7.21	7.31	7.22	RP		Faunak	



ZedGeo Systems Private Limited., Mumbai

RECORD OF PILE LOAD TEST NO: TP-01
PROJECT:- BDD CHAWL Redevelopment
Project work Mumbai.
LOCATION:- Building No-3 (wing-B)
CLIENTS NAME:- TATA PROJECT
CONSULTANT:-
CONTRACTOR:-

LC OF DIAL GAUGE:- 0.01 mm
TYPE OF TEST:- I VPLT
DESIGN LOAD:- 420T
TEST LOAD:- 1050T
MIXED DESIGN:- M40
PILE DIAMETER:- 900 mm

PAGE: 6

RAM AREA:- 2551 cm²
DATE OF CASTING:- 11-9-25
PILE DEPTH:- 10.50 mtr.

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARKS
	(Hrs)	GAUGE READING kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	TATA	PMC	
10-12-25	21:31	400	1020.40	7.11	7.18	7.17	7.26	7.18	(R.P.)		Rajiv	*UNLOADING*
	21:35			7.11	7.18	7.17	7.26	7.18	(R.P.)		Rajiv	
	21:45			7.11	7.18	7.17	7.29	7.18	(R.P.)		Rajiv	
	21:46	360	918.36	7.00	7.08	7.06	7.20	7.08	(R.P.)		Rajiv	
	21:50			6.98	7.05	7.04	7.17	7.06	(R.P.)		Rajiv	
	22:00			6.97	7.03	7.02	7.14	7.04	(R.P.)		Rajiv	
	22:01	320	816.32	6.82	6.88	6.81	6.97	6.87	(R.P.)		Rajiv	
	22:05			6.81	6.84	6.80	6.94	6.84	(R.P.)		Rajiv	
	22:15			6.81	6.84	6.80	6.94	6.84	(R.P.)		Rajiv	
	22:16	280	714.24	6.63	6.67	6.59	6.76	6.66	(R.P.)		Rajiv	
	22:20			6.60	6.66	6.56	6.74	6.64	(R.P.)		Rajiv	
	22:30			6.59	6.66	6.55	6.73	6.63	(R.P.)		Rajiv	
	22:31	240	612.24	6.38	6.43	6.33	6.53	6.41	(R.P.)		Rajiv	
	22:35			6.33	6.38	6.27	6.50	6.37	(R.P.)		Rajiv	
	22:45			6.30	6.35	6.25	6.49	6.34	(R.P.)		Rajiv	
	22:46	200	510.20	6.11	6.17	6.01	6.28	6.14	(R.P.)		Rajiv	
	22:50			6.10	6.15	6.00	6.27	6.13	(R.P.)		Rajiv	
	23:00			6.10	6.15	6.00	6.27	6.13	(R.P.)		Rajiv	





RECORD OF PILE LOAD TEST NO: TP-01
PROJECT:- BDD CHAWL Redevelopment
LOCATION:- Protect world Mumbai.
CLIENTS NAME:- Building No-3 (wing-B)
CONSULTANT:- TATA PROJECT
CONTRACTOR:-

LC OF DIAL GAUGE:- 0.01 mm
TYPE OF TEST:- IVPLT
DESIGN LOAD:- 420T
TEST LOAD :- 1050T
MIXED DESIGN :- M40
PILE DIAMETER :- 900mm

RAM AREA :- 2551 cm²
DATE OF CASTING :- 11-9-25
PILE DEPTH :- 10.50 Mtr.

Maximum Settlement at $1071.4 \text{ T} \Rightarrow 7.22 \text{ mm}$,

Rebound $\Rightarrow$ 3.16 mm.

Net Settlement $\Rightarrow$ 4.06 mm.