



ZedGeo Systems Private Limited., Mumbai

RECORD OF PILE LOAD TEST NO:- TP01

PROJECT:- Prestige Nautilus work

LOCATION:- Rehab SRA Plot B

CLIENTS NAME:-

CONSULTANT:- Prestige

CONTRACTOR:- L&T

L.C OF DIAL GAUGE:- 0.01 mm

TYPE OF TEST:- IVPLT

DESIGN LOAD:- 1250 T

TEST LOAD:- 2500

MIXED DESIGN:-

PILE DIAMETER:- 1000 mm

PAGE:- 6

RAM AREA:- 5102 cm²

DATE OF CASTING:-

PILE DEPTH:-

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST							REMARK	
				Reading				Average settlement	SIGNATURE			
				Reading 1	Reading 2	Reading 3	Reading 4		Test Pile			
8/1/26	Am	GAUGE READING kg/cm2										
	Am	200	1020.40	6.42	6.52	6.75	5.60	6.322	Patil	Armed		
	5.30			6.41	6.51	6.74	5.59	6.312	Patil	Armed		
	5.45			6.40	6.50	6.73	5.58	6.302	Patil	Armed		
	5.46	160	816.32	6.10	6.21	6.40	5.22	5.982	Patil	Armed		
	6.00			6.09	6.20	6.39	5.21	5.972	Patil	Armed		
	Am 6.15			6.09	6.20	6.39	5.21	5.972	Patil	Armed		
	6.16	120	612.24	5.52	5.57	5.70	5.01	5.45	Patil	Armed		
	6.30			5.50	5.55	5.68	5.00	5.43	Patil	Armed		
	6.45	Am		5.50	5.55	5.68	5.00	5.43	Patil	Armed		
	6.46	80	408.16	5.25	5.35	5.38	4.84	5.205	Patil	Armed		
	7.00			5.25	5.35	5.38	4.84	5.205	Patil	Armed		
	7.15	Am		5.24	5.34	5.37	4.83	5.205	Patil	Armed		
	7.16	40	204.08	4.85	5.00	5.07	4.56	4.87	Patil	Armed		
	7.30			4.83	4.98	5.05	4.55	4.85	Patil	Armed		
	7.45	Am		4.82	4.96	5.03	4.54	4.83				
	7.46	0	0	3.52	3.43	3.47	3.44	3.465	Patil			
	8.00			3.51	3.42	3.46	3.43	3.455	Patil			
	8.15	Am		3.50	3.41	3.46	3.43	3.45	Patil			

NET Settlement 3.45 mm



ZedGeo Systems Private Limited., Mumbai

PAGE:- 5

RECORD OF PILE LOAD TEST NO: TP-01
PROJECT:- Prestige Nautilus Worli
LOCATION:- Rehab SRA PLOT-B
CLIENTS NAME:-
CONSULTANT:- Prestige
CONTRACTOR:- LPT

L.C OF DIAL GAUGE:- 0.01 mm
TYPE OF TEST:- IVPLT
DESIGN LOAD:- 1250T
TEST LOAD:-
MIXED DESIGN:-
PILE DIAMETER:- 1000 mm

RAM AREA:- 5102 cm²
DATE OF CASTING:-
PILE DEPTH:-

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST							REMARK	
8/1/26	(Hrs)	GAUGE READING kg/cm2		Reading				Average settlement	SIGNATURE			
				Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	LPT		
		4										
Am	2:16 Am	450	2295.90	7.35	6.98	7.28	6.13	6.93	Patil	Named		
	2:30			7.35	6.98	7.28	6.13	6.93	Patil	Named		
	2:45			7.34	6.97	7.27	6.12	6.92	Patil	Named		
	2:46	400	2040.80	7.30	6.95	7.25	6.10	6.90	Patil	Named		
	3:00			7.28	6.94	7.23	6.08	6.88	Patil	Named		
	3:15			7.27	6.93	7.22	6.07	6.87	Patil	Named		
	3:16	360	1836.72	7.24	6.90	7.19	6.00	6.83	Patil	Named		
	3:30			7.24	6.90	7.19	6.00	6.83	Patil	Named		
	3:45			7.24	6.90	7.19	6.00	6.83	Patil	Named		
	3:46	320	1632.64	7.17	6.85	7.15	5.90	6.767	Patil	Named		
	4:00			7.15	6.86	7.13	5.87	6.752	Patil	Named		
	4:15			7.15	6.83	7.13	6.87		Patil	Named		
	4:16	280	1428.56	7.01	6.75	7.05	5.80	6.65	Patil	Named		
	4:30			7.00	6.74	7.04	5.79	6.64	Patil	Named		
	4:45			6.99	6.73	7.03	5.78	6.63	Patil	Named		
	4:46	240	1224.48	6.78	6.68	6.90	5.70	6.515	Patil	Named		
	5:00			6.77	6.68	6.89	5.70	6.51	Patil	Named		
	5:15			6.76	6.67	6.87	5.69	6.50	Patil	Named		

HOLPBNH-


ZedGeo Systems Private Limited., Mumbai

RECORD OF PILE LOAD TEST NO:- 7P-01

PROJECT:- Prestige Natures World

LOCATION:- Rehab SRA Plot B

CLIENTS NAME:-

CONSULTANT:- Prestige

CONTRACTOR:- LST

L.C OF DIAL GAUGE:- 0.01mm

TYPE OF TEST:- ZVPLT

DESIGN LOAD:- 1250T

TEST LOAD:- 2500T

MIXED DESIGN:-

PILE DIAMETER:- 1000mm

PAGE:- (4)

 RAM AREA:- 5102cm²

DATE OF CASTING:-

PILE DEPTH:-

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST							REMARK		
07.12.15	(Hrs)	GAUGE READING kg/cm2		Reading				Average settlement	SIGNATURE				
				Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	2RD	LPT	PRESTIGE		
	3.16 AM	500	2551.0	6.87	6.39	6.52	5.37	6.28	Per	A			
	4.16			6.88	6.41	6.54	5.39	6.30	Per	A			
	5.16			6.90	6.43	6.56	5.40	6.32	Per	A			
	6.16			6.93	6.44	6.57	5.42	6.34	Per	A			
	7.16			6.94	6.45	6.58	5.43	6.35	Per	A			
	8.16			6.97	6.48	6.59	5.48	6.38	Per	A			
	9.16			7.06	6.62	6.67	5.56	6.47	Per	A			
	10.16			7.14	6.71	6.80	5.67	6.58	Per	A			
	11.16			7.25	6.83	7.00	5.78	6.715	Per	A			
	12.16			7.28	6.88	7.10	5.85	6.777	Per	A			
	1.16			7.33	6.93	7.16	5.91	6.83	Per	A			
	2.16			7.36	6.96	7.25	6.05	6.905	Per	A			
	3.16			7.42	7.02	7.30	6.17	6.97	Per	A			
	4.16			7.43	7.05	7.36	6.21	7.012	Per	A			
	5.16			7.45	7.06	7.37	6.23	7.027	Per	A			
	6.16			7.46	7.07	7.38	6.24	7.037	Per	A			
	7.16			7.46	7.08	7.39	6.25	7.045	Per	A			
	8.16			7.46	7.08	7.40	6.25	7.046	Per	A			
	9.16			7.45	7.07	7.39	6.24	7.036	Per	A			
	10.16			7.45	7.07	7.39	6.24	7.036	Per	A			
	11.16			7.44	7.05	7.38	6.23	7.028	Per	A			
	12.16			7.42	7.03	7.35	6.20	7.020	Per	A			
8/1/26	7.16 AM			7.40	7.01	7.33	6.18	6.98	Per	A			
	2.16			7.38	7.00	7.30	6.15	6.98	Per	A			

TOTAL Settlement = 6.95 mm



ZedGeo Systems Private Limited., Mumbai

RECORD OF PILE LOAD TEST NO: TP-01
PROJECT:- Prestige Natilux World

LOCATION:- Rehab SRA Plot B.
CLIENTS NAME:- Prestige
CONSULTANT:-
CONTRACTOR:- L&T

L.C OF DIAL GAUGE:- 0.01mm
TYPE OF TEST:- IVPLT
DESIGN LOAD:- 1250T
TEST LOAD:- 2500T
MIXED DESIGN:-
PILE DIAMETER:- 1000mm

PAGE:- 3

RAM AREA:- 5102cm²
DATE OF CASTING:-
PILE DEPTH:-

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST								REMARK
				Reading				Average settlement	SIGNATURE			
				Reading 1	Reading 2	Reading 3	Reading 4					
06/1/26	(Hrs)	GAUGE READING kg/cm2						Test Pile				
	23:16	360	1836.72	5.09	4.61	4.08	3.81	4.39	ZED	L&T	Prestige-	
	23:30			5.09	4.62	4.09	3.81	4.40	R.D.	Part		
	23:45			5.10	4.63	4.10	3.82	4.41	R.D.	Part		
	00:00			5.12	4.65	4.12	3.85	4.43	R.D.	Part		
07/1/26	00:15			5.13	4.67	4.13	3.86	4.44	R.D.	Part		
	00:16	400	2040.80	5.65	5.25	4.61	4.21	4.93	R.D.	Part		
	00:30			5.66	5.27	4.62	4.23	4.94	R.D.	Part		
	00:45			5.68	5.29	4.65	4.25	4.96	R.D.	Part		
	01:00			5.69	5.30	4.66	4.26	4.97	R.D.	Part		
	01:15			5.70	5.31	4.67	4.28	4.99	R.D.	Part		
	01:16	450	2295.90	6.19	5.85	5.16	4.85	5.51	R.D.	Part		
	01:30			6.20	5.87	5.17	4.87	5.52	R.D.	Part		
	01:45			6.21	5.89	5.18	4.89	5.54	R.D.	Part		
	02:00			6.23	5.90	5.19	4.91	5.55	R.D.	Part		
	02:15			6.24	5.93	5.21	4.92	5.57	R.D.	Part		
	02:16	500	2551.00	6.85	6.37	5.61	5.34	6.04	R.D.	Part		Holding for 24 hours.



ZedGeo Systems Private Limited., Mumbai

PAGE:- 2

RECORD OF PILE LOAD TEST NO:- TP-01
PROJECT:- Prestige Nautilus Worli

L.C OF DIAL GAUGE:- 0.01 mm

TYPE OF TEST:- IVPLT

DESIGN LOAD:- 1250T

TEST LOAD:- 2500T

MIXED DESIGN:-

PILE DIAMETER:- 1000 mm

RAM AREA:- 5102 cm²

DATE OF CASTING:-

PILE DEPTH:-

LOCATION:- Rehab SRA Plot B.

CLIENTS NAME:- Prestige

CONSULTANT:-

CONTRACTOR:- L&T

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST					REMARK		
06/1/26	(Hrs)	GAUGE READING kg/cm2		Reading				Average settlement	SIGNATURE		
				Reading 1	Reading 2	Reading 3	Reading 4	Test Pile			
	19:16	200	1020.40	2.98	2.74	2.21	2.05	2.49	RP	Part	Prestige.
	19:30			2.99	2.75	2.23	2.06	2.50	RP	Part	
	19:45			2.99	2.76	2.24	2.07	2.51	RP	Part	
	20:00			3.00	2.77	2.25	2.08	2.52	RP	Part	
	20:15			3.02	2.78	2.26	2.10	2.54	RP	Part	
	20:16	240	1224.48	3.45	3.17	2.64	2.45	2.92	RP	Part	
	20:30			3.46	3.18	2.66	2.46	2.94	RP	Part	
	20:45			3.47	3.19	2.67	2.48	2.95	RP	Part	
	21:00			3.47	3.20	2.68	2.48	2.95	RP	Part	
	21:15			3.48	3.21	2.70	2.51	2.97	RP	Part	
	21:16	280	1428.56	3.97	3.62	3.10	2.87	3.39	RP	Part	
	21:30			3.97	3.62	3.10	2.88	3.39	RP	Part	
	21:45			3.99	3.64	3.11	2.89	3.40	RP	Part	
	22:00			4.00	3.66	3.12	2.91	3.42	RP	Part	
	22:15			4.01	3.66	3.14	2.92	3.43	RP	Part	
	22:16	320	1632.64	4.46	4.09	3.54	3.29	3.84	RP	Part	
	22:30			4.46	4.09	3.55	3.30	3.85	RP	Part	
	22:45			4.47	4.10	3.56	3.31	3.86	RP	Part	
	23:00			4.48	4.12	3.58	3.33	3.87	RP	Part	
	23:15			4.50	4.13	3.59	3.34	3.89	RP	Part	



ZedGeo Systems Private Limited., Mumbai

PAGE:-1

RECORD OF PILE LOAD TEST NO:- TP-01
PROJECT:- Prestige Natulus Worli

L.C OF DIAL GAUGE:- 0.01mm

RAM AREA:- 5102cm²

TYPE OF TEST:- IVPLT

DATE OF CASTING:-

DESIGN LOAD:- 1250T

PILE DEPTH:-

LOCATION:- Rehab SRA Plot B.

TEST LOAD:- 2500T

CLIENTS NAME:- Prestige

MIXED DESIGN:-

CONSULTANT:-

PILE DIAMETER:- 1000mm

CONTRACTOR:- Land T

DATE	TIME	PRESSURE	LOAD IN MT	INITIAL PILE LOAD TEST					REMARK		
6/01/28	(Hrs)	GAUGE READING kg/cm2		LOADING				Average settlement	SIGNATURE		
				Reading					Test Pile	ZED	L & T
				Reading 1	Reading 2	Reading 3	Reading 4				
	15:14	0	0	0	0	0	0	0	R.P.	Part	Asst. Engr.
	15:15	40	204.08	0.41	0.47	0.30	0.31	0.37	R.P.	Part	Asst. Engr.
	15:30			0.41	0.47	0.30	0.31	0.37	R.P.	Part	
	15:45			0.42	0.48	0.30	0.31	0.37	R.P.	Part	
	16:00			0.42	0.48	0.30	0.31	0.37	R.P.	Part	
	16:15			0.42	0.48	0.30	0.32	0.38	R.P.		
	16:16	80	408.16	1.05	1.00	0.66	0.65	0.84	R.P.	Part	Asst. Engr.
	16:30			1.05	1.00	0.66	0.65	0.84	R.P.	Part	Asst. Engr.
	16:45			1.06	1.01	0.66	0.66	0.84	R.P.	Part	
	17:00			1.07	1.02	0.67	0.67	0.85	R.P.	Part	
	17:15			1.07	1.02	0.67	0.67	0.85	R.P.		
	17:16	120	612.24	1.65	1.53	1.07	1.03	1.32	R.P.	Part	
	17:30			1.66	1.53	1.09	1.04	1.33	R.P.	Part	
	17:45			1.66	1.53	1.10	1.04	1.33	R.P.	Part	
	18:00			1.67	1.54	1.12	1.05	1.34	R.P.	Part	
	18:15			1.67	1.54	1.12	1.05	1.34	R.P.	Part	
	18:16	160	816.32	2.27	2.08	1.58	1.47	1.85	R.P.	Part	
	18:30			2.28	2.09	1.59	1.49	1.86	R.P.	Part	
	18:45			2.29	2.10	1.61	1.50	1.87	R.P.	Part	
	19:00			2.31	2.11	1.63	1.51	1.89	R.P.		
	19:15			2.32	2.12	1.65	1.52	1.90	R.P.		