

**ZedGeo Systems Private Limited., Mumbai**RECORD OF PILE LOAD TEST NO. **P395 8/01**PROJECT:- **CP10-C5-EV03**LOCATION:- **Kalyambedu**CLIENTS NAME:- **CMRL**CONSULTANT:- **NKRB**CONTRACTOR:- **LST**

PMC:-

L.C OF DIAL GAUGE:- **0.01 mm**TYPE OF TEST:- **RVPLT**DESIGN LOAD:- **550 mt**TEST LOAD:- **825 mt**MIXED DESIGN:- **m-35**PILE DIAMETER:- **1200 mm**PAGE:- **05**RAM AREA:- **2551 cm²**DATE OF CASTING:- **12/03/23**PILE DEPTH:- **38.893 mtr****INITIAL PILE LOAD TEST**

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
	(Hrs)	GAUGE READING kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	LST	NKRB	
25/09/24	00.41	320	799.99	2.73	3.40	4.58	4.60	3.82	Asahani	C. Pr	Asahani	
	00.45			2.73	3.40	4.58	4.60	3.82	Asahani	C. Pr	Asahani	
	00.46	280	699.99	2.72	3.39	4.57	4.60	3.82	Asahani	C. Pr	Asahani	
	00.50			2.72	3.39	4.57	4.60	3.82	Asahani	C. Pr	Asahani	
	00.51	240	600	2.70	3.34	4.56	4.59	3.79	Asahani	C. Pr	Asahani	
	00.55			2.70	3.34	4.56	4.59	3.79	Asahani	C. Pr	Asahani	
	00.56	200	500	2.47	3.09	4.22	4.28	3.51	Asahani	C. Pr	Asahani	
	1.00			2.47	3.09	4.22	4.28	3.51	Asahani	C. Pr	Asahani	
	1.01	160	400	2.29	2.84	3.93	4.03	3.27	Asahani	C. Pr	Asahani	
	1.05			2.29	2.84	3.93	4.03	3.27	Asahani	C. Pr	Asahani	
	1.06	120	300	2.05	2.50	3.58	3.71	2.96	Asahani	C. Pr	Asahani	
	1.10			2.05	2.50	3.58	3.71	2.96	Asahani	C. Pr	Asahani	
	1.11	80	200	1.81	2.20	3.23	3.39	2.65	Asahani	C. Pr	Asahani	
	1.15			1.81	2.20	3.23	3.39	2.65	Asahani	C. Pr	Asahani	
	1.16	40	100	1.30	1.84	2.88	2.97	2.24	Asahani	C. Pr	Asahani	
	1.20			1.30	1.84	2.88	2.97	2.24	Asahani	C. Pr	Asahani	
	2.21	0	0.0	0.98	1.41	2.25	2.49	1.78	Asahani	C. Pr	Asahani	
	2.25			0.98	1.41	2.25	2.45	1.78	Asahani	C. Pr	Asahani	
				Total Settlement = 3.83 mm								
				Net Settlement = 1.78 mm								

Rebound 2.25 mm

ZED
Asahani
25/09/24

Asahani
25/09/24

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO.:

PROJECT:-

LOCATION:-

CLIENTS NAME:- CMRL

CONSULTANT:- NKA/B

CONTRACTOR:- LBT

PMC:-

LC OF DIAL GAUGE:- 0.01mm

TYPE OF TEST:- RVPLT

DESIGN LOAD:- 550 MT

TEST LOAD:- 825 MT

MIXED DESIGN:-

PILE DIAMETER:- M-35

1250mm

RAM AREA:-

DATE OF CASTING:- 12/03/24

PILE DEPTH:-

38.89 mts

PAGE:- 03

2551 cm²

INITIAL PILE LOAD TEST

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
	(Hrs)	GAUGE READING kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	LBT	NKA/B	
	00:41	330	894.99	1.81	2.50	3.35	3.50	2.79	AK	AK	AK	(Holding for 24 Hrs)
	00:55			1.90	2.59	3.40	3.59	2.83	AK	AK	AK	
	01:10			1.91	2.59	3.41	3.53	2.84	AK	AK	AK	
	01:15			1.91	2.52	3.41	3.53	2.84	AK	AK	AK	
	01:40			1.91	2.59	3.41	3.53	2.84	AK	AK	AK	
	02:40			1.91	2.59	3.41	3.53	2.84	AK	AK	AK	
	03:40			2.01	2.65	3.50	3.69	2.98	AK	C. P.	AK	
	04:40			2.22	2.74	3.73	3.89	3.19	AK	C. P.	AK	
	05:40			2.34	2.94	3.91	3.95	3.28	Asghari	C. P.	AK	
	06:40			2.43	3.03	4.01	4.05	3.38	Asghari	C. P.	AK	
	07:40			2.81	3.44	4.60	4.62	3.86	Asghari	C. P.	AK	
	08:40			2.86	3.50	4.71	4.73	3.95	Asghari	S. J.	AK	(Kaithik on K)
	09:40			3.32	3.97	5.16	5.15	4.4	Asghari	S. J.	AK	
	10:40			3.50	4.14	5.26	5.27	4.54	Asghari	S. J.	AK	
	11:40			3.70	4.36	5.43	5.43	4.73	Asghari	S. J.	AK	
	12:40			3.64	4.31	5.32	5.34	4.65	Asghari	S. J.	AK	(W/S - 105)
	13:40			3.68	4.35	5.34	5.37	4.68	Asghari	S. J.	AK	
	14:40			3.64	4.31	5.29	5.29	4.63	Asghari	S. J.	AK	
	15:40			3.27	3.94	5.00	5.02	4.30	Asghari	S. J.	AK	
	16:40			2.84	3.49	4.65	4.68	3.91	Asghari	S. J.	AK	
	17:40			2.68	3.33	4.51	4.53	3.76	Asghari	S. J.	AK	
	18:40			2.75	3.41	4.57	4.58	3.82	Asghari	S. J.	AK	
	19:40			2.78	3.44	4.59	4.59	3.85	Asghari	S. J.	AK	(W/S - 105)

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO.- P39SB/01
PROJECT:- CPOCS - EV03
LOCATION:-
CLIENTS NAME:- CMRL
CONSULTANT:- NKAB
CONTRACTOR:- L&T
PMC:-

LC OF DIAL GAUGE:- 0.01 mm
TYPE OF TEST:- RVPLT
DESIGN LOAD:- 550 MT
TEST LOAD:- 825 MT
MIXED DESIGN:-
PILE DIAMETER:- M-35
1200 mm

PAGE:- 02
RAM AREA:- 2551 cm²
DATE OF CASTING:- 12/03/23
PILE DEPTH:- 38.093 m

INITIAL PILE LOAD TEST

DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE			REMARK
	(Hrs)	kg/cm ²		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	L&T	NKAB	
20/09/23												
	20:4	200	500	0.87	1.20	1.66	2.10	1.46	OK	Dr	OK	
	20:55			0.87	1.20	1.66	2.10	1.46	OK	Dr	OK	
	21:10			0.90	1.22	1.68	2.12	1.48	OK	Dr	OK	
	21:25			0.90	1.23	1.70	2.15	1.49	OK	Dr	OK	
	21:40			0.90	1.23	1.70	2.15	1.49	OK	Dr	OK	
	21:4	240	600	1.22	1.65	2.22	2.70	1.95	OK	Dr	OK	
	21:55			1.22	1.62	2.23	2.71	1.95	OK	Dr	OK	
	22:10			1.24	1.64	2.25	2.72	1.97	OK	Dr	OK	
	22:25			1.25	1.66	2.27	2.74	1.99	OK	Dr	OK	
	22:40			1.27	1.69	2.30	2.76	2.00	OK	Dr	OK	
	22:4	280	699.99	1.50	1.96	2.75	3.10	2.33	OK	Dr	OK	
	22:55			1.50	1.96	2.75	3.10	2.33	OK	Dr	OK	
	23:10			1.50	1.96	2.75	3.10	2.33	OK	Dr	OK	
	23:25			1.51	1.97	2.76	3.11	2.34	OK	Dr	OK	
	23:40			1.51	1.97	2.76	3.11	2.34	OK	Dr	OK	
	23:4	320	799.99	1.70	2.35	3.25	3.40	2.67	OK	Dr	OK	
	23:55			1.71	2.36	3.26	3.41	2.68	OK	Dr	OK	
	00:10			1.71	2.36	3.26	3.41	2.68	OK	Dr	OK	
	00:25			1.71	2.36	3.26	3.41	2.68	OK	Dr	OK	
	00:40			1.71	2.36	3.26	3.41	2.68	OK	Dr	OK	

**ZedGeo Systems Private Limited., Mumbai**

RECORD OF PILE LOAD TEST NO:- P395, B/01

PROJECT:- CP10 - C5 - EV03

LOCATION:- KOYAMBEDU

CONTRACTOR:- L&T

CLIENTS NAME:- NKAB (CMRL)

L.C OF DIAL GAUGE:- 0.01mm

Type of Test:- RUPLT

Design load on pile:- 550MT

Test Load:- 025 MT

Mixed Design:- m-35

Pile Diameter:- 1200mm

Page:- 01
Ram Area:- 2931cm²
Date of Casting:- 12/03/2023
Pile Depth:- 38.293 mtr

ROUTINE INITIAL PILE LOAD TEST											REMARK
DATE	TIME	PRESSURE	LOAD IN MT	Reading				Average settlement	SIGNATURE		
	(Hrs)	GAUGE READING kg/cm2		Reading 1	Reading 2	Reading 3	Reading 4	Test Pile	ZED	LBT	NKAR
23/09/24	16:39	0	0	0	0	0	0	0	DK	DK	DK
	16:40	40	100	0.20	0.25	0.30	0.75	0.37	DK	DK	DK
	16:55			0.17	0.21	0.26	0.74	0.34	DK	DK	DK
	17:10			0.15	0.18	0.23	0.71	0.32	DK	DK	DK
	17:25			0.12	0.15	0.20	0.70	0.29	DK	DK	DK
	17:40			0.10	0.12	0.17	0.67	0.26	DK	DK	DK
	17:41	80	200	0.27	0.42	0.52	1.09	0.57	DK	DK	DK
	17:55			0.25	0.40	0.50	1.07	0.55	DK	DK	DK
	18:10			0.25	0.40	0.52	1.07	0.56	DK	DK	DK
	18:25			0.24	0.39	0.51	1.06	0.55	DK	DK	DK
	18:40			0.24	0.39	0.51	1.06	0.55	DK	DK	DK
	18:41	120	300	0.44	0.69	0.89	1.44	0.86	DK	DK	DK
	18:55			0.43	0.69	0.89	1.44	0.86	DK	DK	DK
	19:10			0.44	0.70	0.90	1.45	0.87	DK	DK	DK
	19:25			0.44	0.70	0.91	1.47	0.88	DK	DK	DK
	19:40			0.44	0.70	0.91	1.47	0.88	DK	DK	DK
	19:41	160	400	0.66	0.99	1.26	1.90	1.18	DK	DK	DK
	19:55			0.66	0.99	1.26	1.90	1.18	DK	DK	DK
	20:10			0.66	0.94	1.28	1.90	1.19	DK	DK	DK
	20:25			0.68	0.94	1.30	1.90	1.20	DK	DK	DK
	20:40			0.68	0.94	1.30	1.90	1.20	DK	DK	DK